INFORMATION

RIBBLE VALLEY BOROUGH COUNCIL REPORT TO POLICY AND FINANCE COMMITTEE

Agenda Item No

meeting date: 28 JULY 2009

title: CAPITAL MONITORING 2009/10 submitted by: DIRECTOR OF RESOURCES

principal author: LAWSON ODDIE

1 PURPOSE

1.1 To inform members of progress to date with the capital programme for this committee for the current financial year.

2 BACKGROUND

- 2.1 The original schemes put forward for the council's five-year capital programme exceeded the finance that was available. As a result a capital programme was approved for the 2009/10 financial year, with the remaining schemes for the 2010/14 period being kept separate.
- 2.2 Officers and the Budget Working Group are to reassess the entire capital programme for 2010/14 and critically examine the resources available to produce an affordable and achievable programme.
- 2.3 Full Council approved the 2009/10 schemes on 10 March 2009.
- 3 2009/10 SCHEMES
- 3.1 The programme for the year consists of schemes slipped from 2008/09 and also new schemes approved as part of the council's 5 year capital programme.
- 3.2 Annex 1 shows the full programme by scheme along with the budget and expenditure to date.
- 3.3 Responsible officers have been asked to update the capital evaluation sheets to give an indication of progress with their schemes. These are attached at Annex 2.
- 4 CONCLUSION
- 4.1 Progress has been made on some schemes with others yet to commence.
- 4.2 Members should consider the report and make any comments regarding specific schemes felt necessary.

LAWSON ODDIE FINANCIAL SERVICES MANAGER

PF37-09/LO/AC 20 July 2009

Policy and Finance Capital Programme 2009/10

			Expenditure Analysis			
Cost Centre	Schemes	Original Estimate 2009/10 £	Slippage £	Additional Approvals £	Total Approved Budget £	Actual and Commitments to date £
CIVLF	Civic Suite - Energy Efficiency Replace Light Fittings		10,300		10,300	6,560
EGIIV	E Government Initiative		23,140		23,140	8,905
OFCEI	Council Offices - Energy Efficiency		21,710		21,710	
ROEEX	Roefield Extension & Changing Rooms		1,547,170	131,600	1,678,770	43,560
ROEFL	Roefield Loan		485,000	22,180	507,180	
ROMTI	Grant to Roefield – Former MTI monies		305,000		305,000	
SERVB	Computer Servers and Bulk Printer Replacement	10,000	8,000		18,000	
	Total Policy and Finance Committee	10,000	2,400,320	153,780	2,564,100	59,025

Cost Centre	CIVLF
Cost Centre	CIVLF

Name of Scheme	ENERGY EFFICIENCY REPLACE LIGHT FITTINGS CIVIC SUITE			
Officer Responsible	SYD CHAMLEY			
Description of Scheme	Review by external consultant of energy efficient improvements			
Benefits of Scheme				
Project Timetable	Start Date Completion Date Any Other Key Dates	June 2008 February 2009 Description of Work		
Indication of any problems which may ultimately affect either the project timetable or final costs	None			
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Use of Consultant			
What are the revenue implications of the scheme?				

Cost Centre CIVLF

	Slippage from 2008/09:	£10,300			
Summary	Expected Total Cost of Scheme:	£10,300			
	Approved by Committee:	Full Council	Full Council		
	Date:	4 March 200	8		
	Minute Ref:				
Expenditure Analysis		Expected Expenditure 2008/09 £	Total Expenditure £		
	Land				
	Cost of Work	10,300	10,300		
Retention (show separately)					
	Other Costs				
External Fees					
Internal Salaries					
TOTAL		10,300	10,300		
Monitoring - Comments on Progress (Completed Each Period by Officer Responsible)					
End June 2008 Consultant has now carried out review of energy efficient potential improven Awaiting report.					
End Sept 2008	8 Currently waiting for quotations for the work.				
End June 2009 Goods have now been received on site, and the work is expected to be car out in the week commencing 27 July			pe carried		

Cost Centre	EGIIV

Name of Scheme	E-GOVERNMENT INITIATIVE – IEG4 – PHASE 2			
Officer Responsible	MARSHAL SCOTT			
Description of Scheme	To introduce electronic methods of service delivery			
Benefits of Scheme	Improved access to services			
Project Timetable	Start Date	April 2005		
	Completion Date			
	Any Other Key Dates Description of Work			
Indication of any problems which may ultimately affect either the project timetable or final costs	Shortage of staff resources. The number of computer projects to be implemented.			
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Will be difficult given the Government's deadlines for priority outcomes			
What are the revenue implications of the scheme?	Not yet quantified but the Government believes there will be long-term savings from this initiative			

Cost Centre	EGIIV
-------------	-------

		011		000 4 40			
Et a a a de l	A		rom 2008/09:				
		d Budget for (
Summary	Exped	£50,006					
		Approved by	y Committee:	Council			
				1 March 200	5		
			Minute Ref:				
Expenditure Analysis		Actual Expenditure 2006/07 £	Actual Expenditure 2007/08 £	Actual Expenditure 2008/09 £	Expected Expenditure 2009/10	Total Expenditure £	
	Land				l		
	Cost of Work	6,773	4,722	15,371	23,140	50,006	
	Retention (show separately)						
	Other Costs						
	External Fees						
	Internal Salaries						
	TOTAL	6,773	4,722	15,371	23,140	50,006	
1	Monitoring – Comments on Progr	ess (Complete	ed Each Perio	od by Officer I	Responsible)		
End June 200	The £150,000 IEG4 grant mo Lancashire e-Partnership (EL Procurement, web interaction	EP) initiatives	s. These initia	e e-Governme atives consist	ent office and of joint servic	the East e delivery, e-	
End Sept 200	Continuing progress towards funds need to be spent by 31	s meeting the e-Government priority outcomes. Notified by ODPM 1 March 2006.					
End Dec 200	Funds to be spent by 31 March 2006 to meet priority outcomes. Progress currently being reviewed.						
End Dec 200	Evaluation of new projects currently underway. Electronic presentation improvements to Committee Room 1 costing £5,000 are underway. An E-forms package may be purchased at a cost of £7,500. May be some slippage into 2007/08.						
End September There is currently £40,000 rer egovernment projects will be		emaining, which is uncommitted. A review of outstanding undertaken.					
		38,510. Securecode software to be purchased for Cash needs to be taken over use of remaining budget.					
End Sept 200	Following feedback from users of the council website £7,000 has been earmarked to purchase an upgraded version of Jadu, which will provide enhanced navigation of the site. The remaining funds will be used to ensure the council complies with the Government Connect requirements						
End June 200	There is still some expenditur Expenditure will be finalised s	ture outstanding relating to the Government Connect requirements. d shortly.					

Cost Centre	OFCEI

Name of Scheme	COUNCIL OFFICES – FIRE SAFETY IMPROVEMENTS TO CEILINGS				
Officer Responsible	SYD CHAMLEY	SYD CHAMLEY			
Description of Scheme	Replacement of existing suspended ceilings				
Benefits of Scheme	Improved fire and safety energy performance				
Project Timetable	Start Date	July 2005			
	Completion Date				
	Any Other Key Dates	Description of Work			
	Strip our concealed grid ceiling and repeated grid ceiling				
Indication of any problems which may ultimately affect either the project timetable or final costs	None				
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes				
What are the revenue implications of the scheme?	None				

Slippage from 2008/09:	£21,710
Total Budget for Year:	£21,710
Expected Total Cost of Scheme:	£125,889
Approved by Committee:	Council
Date:	1 March 2005
Minute Ref:	
	Total Budget for Year: Expected Total Cost of Scheme: Approved by Committee:

^{37-09pf} Page 7

Cost Centre OFCEI

Expenditure Analysis		Actual Expenditure 2005/06 & 2006/07 £ Actual Expenditure 2008/09 £ Expected 2009/10 ft					
	Land						
	Cost of Work	64,630	24,781	14,768	21,710	125,889	
	Retention (show separately)						
	Other Costs						
	External Fees						
	Internal Salaries						
	TOTAL	64,630	24,781	14,768	21,710	125,889	
Monitorii	ng - Comments on	Progress (Co	ompleted Eacl	h Period by O	fficer Respon	sible)	
End June 2005	during holiday pe	Design works carried out. Delay due to programming on site. Works to start during holiday period to minimise disruption. Anticipate some of the budget may not be needed or may need to be moved to 2006/07, depending on progress.					
End Sept 2005	Work complete to several areas, including housing, level C, chief executive. Remaining ceiling due for replacing January 2006.						
End Dec 2005	As September 2005						
End March 200	Work to commence on staircases March 2006. Office area to Level C legal services planned for July 2006.						
End Sept 2006	Work delayed since July due to contractor commitments. Work planned October 2006 for Environmental Health Section followed by Legal Services. If funding allows then other items will be identified and work carried out.						
End Dec 2006	Work done to Environmental Health Section ceiling. Legal Section to commence February. Hope to carry out other work before end of March. Will be some slippage into 2007/08.						
End March 200	Work undertaken to remainder of Level C over weekends of 3, 4 and 10, 11 March 2007. Final phase of work to Level B will be undertaken during 07/08 in June with Budget for 2007/08						
End September 2007	Planned work du	Planned work during January 08 for level B finance office and remainder of level C.					
End June 2009	Further work is to	Further work is to be completed over the next six months					

Name of Scheme ROEFIELD EXTENSION AND CHANGING ROOMS			
Officer Responsible	TIM LYNAS		
Description of Scheme	Extension to Roefield	and changing rooms	
Benefits of Scheme	Improvements to spor	ts facilities	
Project Timetable	Start Date unknown Completion Date Any Other Key Dates Description of Work		
Indication of any problems which may ultimately affect either the project timetable or final costs	Ability of Ribble Valley Sports and Recreation Association to raise funding needed for scheme to go ahead		
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes		
What are the revenue implications of the scheme?	None		
Scheme Funding	Sport England 120,000 Former Clitheroe the Future 305,000 Bowland Trust 150,000 RVBC Capital Programme 215,000 RVBC Additional 391,020 1,181,020 1,688,200 Roefield Loan 507,180		

Cost Centre	ROEEX
-------------	-------

		Clinnaga		C4 F47 470
				£1,547,170
	Increase to estimated co	,		
Financial		otal 2009/10:	£1,678,770	
Summary	Expected Total Co			£1,688,200
	Approved b	y Committee:		Full Council
		Date:		March 2008
		Minute Ref:		
Expenditure		Actual	Expected	Total
Analysis		Expenditure 2008/09	Expenditure 2009/10	Expenditure £
	Land	2000/03	2003/10	2
	Cost of Work			
	Retention (show separately)			
Other Costs		9,431	1,678,770	1,688,200
External Fees			1,070,770	1,000,200
	Internal Salaries			
TOTAL 9,431			1,678,770	1,688,200
Monitoring – Comments on Progress (Completed Each Period by Officer Responsible)				
End June 200	Discussions still taking place with Ribble Valley Sports and Recreation Association over final choice of scheme and overall funding.			
As reported to Policy & Finance Committee, the council has agreed to a joint scheme to extend the Leisure Centre and provide new council changing faciliti for the Edisford sports pitches. The estimated loan to the Sports Association have reduced to £485,000.			ng facilities	
The design brief has been developed and consultants engaged. A shortlist of potential contractors has been identified and invitations to tender are to be sent out on 17 July. The project is due to start onsite mid/late September				

Cost Centre ROEFL

Name of Scheme	ROEFIELD LOAN			
Officer Responsible	JANE PEARSON	JANE PEARSON		
Description of Scheme	Loan funding to Roefie	Loan funding to Roefield		
Benefits of Scheme	Improvements to sports facilities			
Project Timetable	Start Date	unknown		
	Completion Date			
	Any Other Key Dates	Description of Work		
Indication of any problems which may ultimately affect either the project timetable or final costs				
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes			
What are the revenue implications of the scheme?	None			

Cost Centre	ROEFL
-------------	-------

	Slippage:		£485,000
	Increased loan due to increase in estimated cost of scheme:		£22,180
Financial	Total 2009/10:		£507,180
Summary	Expected Total Cost of Scheme:		£507,180
	Approved by Committee:	Full Counc	
	Date:	4 March 200	
	Minute Ref:		
Expenditure Analysis		Expected Expenditure 2009/10	Total Expenditure £
	Land		
	Cost of Work		
	Retention (show separately)		
	Other Costs External Fees		507,180
	Internal Salaries		
TOTAL 507,180 507,			507,180
Monitoring – Comments on Progress (Completed Each Period by Officer Responsible)			
End June 2009 The Roefield extension scheme, to which this loan relates, is expected to commence mid to late September			

Cost Centre	ROMTI

Name of Scheme	Grant To Roefield – Former MTI monies		
Officer Responsible	JANE PEARSON		
Description of Scheme	Former MTI funding towards Roefield scheme		
Benefits of Scheme	Improvements to sports facilities		
Project Timetable	Start Date	unknown	
	Completion Date		
	Any Other Key Dates	Description of Work	
Indication of any problems which may ultimately affect either the project timetable or final costs			
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes		
What are the revenue implications of the scheme?	None		

		Cost Centre	ROMTI	
Financial	Slippage:		£305,000	
Summary	Expected Total Cost of Scheme:	£305,000		
	Approved by Committee:			
	Date:			
	Minute Ref:			
Expenditure Analysis		Expected Expenditure 2009/10	Total Expenditure £	
	Land			
	Cost of Work			
	Retention (show separately)			
	Other Costs	305,000	305,000	
	External Fees			
	Internal Salaries			
	TOTAL	305,000	305,000	
Monitoring – Comments on Progress (Completed Each Period by Officer Responsible)				
End June 2009 The Roefield extension scheme, to which this relates, is expected to commence mid to late September				

RIBBLE VALLEY BOROUGH COUNCIL Capital Project Evaluation Statement - Capital Programme 2009/10

Cost Centre	SERVB
-------------	-------

Scheme Title	COMPUTER SERVER & BULK PRINTER REPLACEMENT			
Officer Responsible	PETER HOTHERSALL			
Brief Description of Scheme	Three year project to rationalise the council's server utilisation and replacement of the bulk printers			
Link to Council Ambitions and Priorities	To be a well managed council providing efficient services based on identified customer needs			
Statutory or Legal Obligations	None			
Performance Management				
Efficiency and Value for Money				
Consultation				
	Start Date:	April 2008		
Key Dates	Anticipated Completion Date:	March 2011		
ney bales	Any Other Key Dates	Description of Work		
	Phase 1 Completion	March 2009		
Useful Economic Life	Approximately 4 to 5 years			
Environmental Impact	All requirements of the Waste Electrical and Electronic Equipment Regulations (WEEE) are satisfied			
Additional Information				
Risk Assessment	None at present other than workload commitments			

Cost Centre	SERVB

	Annrov	ed Budget for	Current Veer		£10,000		
Financial Summary	Арргоч		from 2008/09:	£10,000			
			et for 2009/10:	£8,000 £18,000			
	Fxne	ected Total Cos		£28,000			
			Implications:	Under Investigation			
			y Committee:	Full Council			
			ite Approved:	10 March 2009			
	Minute Reference:						
		Expected Expenditure 2008/09 £	Expected Expenditure 2009/10 £	Expected Expenditure 2010/11 £	Total Cost of Scheme £		
	Cost of Land:						
	Contractors:						
Expenditure	Equipment/Materials:	8,000	10,000	10,000	28,000		
Analysis	Fees (External):						
	Internal Staff Salaries:						
	Planning Fees/Building Regulations:						
	Other (Grants):						
	TOTAL:	8,000	10,000	10,000	28,000		
MONITORII	NG – COMMENTS ON PROC Ri	GRESS (COMPI ESPONSIBLE)	LETED EACH F	PERIOD BY OF	FICER		
	Initial planning stage is now complete.						
End June	The printer replacement has been placed in year three of the project.						
2008	We are to purchase and implement a server for initial Server Virtualisation, with a completion date of end Sept 2008. Once this is complete we will use the experience gained to proceed with the rest of the servers.						
End Sept 2008	Workload commitments mean that the initial Server Virtualisation will now be pushed back to the end of December 2008.						
End June 2009	Initial planning phase nearing completion with an anticipated start date by the end of August						

37-09pf 16 of 16