**INFORMATION** 

#### RIBBLE VALLEY BOROUGH COUNCIL REPORT TO POLICY AND FINANCE COMMITTEE

Agenda Item No

meeting date: 24 NOVEMBER 2009

title: CAPITAL MONITORING 2009/10 submitted by: DIRECTOR OF RESOURCES

principal author: LAWSON ODDIE

#### 1 PURPOSE

1.1 To inform members of progress to date with the capital programme for this committee for the current financial year.

#### 2 BACKGROUND

- 2.1 The original schemes put forward for the council's five-year capital programme exceeded the finance that was available. As a result a capital programme was approved for the 2009/10 financial year only.
- 2.2 For the future five-year capital programme 2010/15 it was agreed at budget working group that all previously proposed schemes for the period 2010/14 should now be set aside and that a full review should be undertaken of all schemes, including a review of those schemes previously approved through past five-year capital programmes.
- 2.3 Full Council approved the 2009/10 schemes on 10 March 2009.
- 3 2009/10 SCHEMES
- 3.1 The programme for the year consists of schemes slipped from 2008/09 and also new schemes approved as part of the council's 5 year capital programme.
- 3.2 The largest scheme for this committee is the Roefield Extension and Changing Rooms. This scheme is broken down over three elements at Annex 1 and 2. The two elements shown as Roefield Loan and Grant to Roefield (Former MTI monies) must both be treated as capital expenditure, but relate to the financing of the scheme.
- 3.3 Annex 1 shows the full programme by scheme along with the budget and expenditure to date.
- 3.4 Responsible officers have been asked to update the capital evaluation sheets to give an indication of progress with their schemes. These are attached at Annex 2.

#### 4 CONCLUSION

4.1 Most of the schemes for this committee are underway or have been completed. The scheme with the largest financial impact for this committee is the Roefield Extension and Changing Rooms, where work is not expected to commence until December 2009 and is likely to result in substantial slippage at the end of the financial year.

4.2 Members should consider the report and make any comments regarding specific schemes felt necessary.

LAWSON ODDIE FINANCIAL SERVICES MANAGER

PF54-09/LO/AC 21 October 2009

#### Policy and Finance Capital Programme 2009/10

			Expenditure Analysis			
Cost Centre	Schemes	Original Estimate 2009/10 £	Slippage £	Additional Approvals £	Total Approved Budget £	Actual and Commitments to date £
CIVLF	Civic Suite - Energy Efficiency Replace Light Fittings		10,300		10,300	8,133
EGIIV	E Government Initiative		23,140		23,140	9,364
OFCEI	Council Offices - Energy Efficiency		21,710		21,710	7,932
ROEEX	Roefield Extension & Changing Rooms		1,547,170	131,600	1,678,770	101,600
ROEFL	Roefield Loan		485,000	22,180	507,180	
ROMTI	Grant to Roefield – Former MTI monies		305,000		305,000	
SERVB	Computer Servers and Bulk Printer Replacement	10,000	8,000		18,000	6,491
	Total Policy and Finance Committee	10,000	2,400,320	153,780	2,564,100	133,520

Cost Centre	CIVLF
000.00	V

Name of Scheme	ENERGY EFFICIENCY REPLACE LIGHT FITTINGS CIVIC SUITE			
Officer Responsible	SYD CHAMLEY			
Description of Scheme	Review by external consultant of energy efficient improvements			
Benefits of Scheme				
Project Timetable	Start Date Completion Date Any Other Key Dates	June 2008 February 2009 Description of Work		
Indication of any problems which may ultimately affect either the project timetable or final costs	None			
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Use of Consultant			
What are the revenue implications of the scheme?				

Cost Centre	CIVLF
-------------	-------

	Slippage from 2008/09:	£10,300			
Summary	Expected Total Cost of Scheme:	£10,300			
	Approved by Committee:	Full Council			
	Date:	4 March 200	8		
	Minute Ref:				
Expenditure Analysis		Expected Expenditure 2008/09 £	Total Expenditure £		
	Land				
	Cost of Work	10,300	10,300		
	Retention (show separately)				
	Other Costs				
	External Fees				
	Internal Salaries				
	TOTAL	10,300	10,300		
Monitoring - Comments on Progress (Completed Each Period by Officer Response			nsible)		
End June 2008 Consultant has now carried out review of energy efficient potential impact.			provements.		
End Sept 200	Currently waiting for quotations for the work.				
End June 200	Goods have now been received on site, and the work is expected to be carried out in the week commencing 27 July				
End Sept 200	9 The work has been completed.				
	•				

Cost Centre	EGIIV
-------------	-------

Name of Scheme	E-GOVERNMENT INITIATIVE – IEG4 – PHASE 2			
Officer Responsible	MARSHAL SCOTT			
Description of Scheme	To introduce electronic methods of service delivery			
Benefits of Scheme	Improved access to services			
Project Timetable	Start Date	April 2005		
	Completion Date			
	Any Other Key Dates	Description of Work		
Indication of any problems which may ultimately affect either the project timetable or final costs	Shortage of staff resources. The number of computer projects to be implemented.			
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Will be difficult given the Government's deadlines for priority outcomes			
What are the revenue implications of the scheme?	Not yet quantified but the Government believes there will be long-term savings from this initiative			

Cost Centre	EGIIV
-------------	-------

		Slippage f	rom 2008/09:	£23.140			
Financial	Approved Budget for Current Year:						
Summary	Expected Total Cost of Scheme:			£50,006			
		Approved by	y Committee:				
			Date:	1 March 2005			
			Minute Ref:				
Expenditure Analysis		Actual Expenditure 2006/07 £	Actual Expenditure 2007/08 £	Actual Expenditure 2008/09 £	Expected Expenditure 2009/10	Total Expenditure £	
	Land						
	Cost of Work	6,773	4,722	15,371	23,140	50,006	
	Retention (show separately)						
	Other Costs						
	External Fees						
	Internal Salaries						
	TOTAL	6,773	4,722	15,371	23,140	50,006	
	Monitoring – Comments on Progress (Completed Each Period by Officer Responsible)  The £150,000 IEG4 grant money will be funding both the e-Government office and the East Lancashire e-Partnership (ELEP) initiatives. These initiatives consist of joint service delivery Procurement, web interactions and joint e-Consultation.						
End Sept 200	Continuing progress towards meeting the e-Government priority outcomes. Notified by ODPM						
End Dec 200	Funds to be spent by 31 March 2006 to meet priority outcomes. Progress currently being reviewed.						
End Dec 200	Evaluation of new projects currently underway. Electronic presentation improvements to Committee Room 1 costing £5,000 are underway. An E-forms package may be purchased at a cost of £7,500. May be some slippage into 2007/08.						
End Septemb 2007	There is currently £40,000 remaining, which is uncommitted. A review of outstanding egovernment projects will be undertaken.						
End June 200	Slippage carried forward of £38,510. Securecode software to be purchased for Cash Receipting system. Decision needs to be taken over use of remaining budget.						
End Sept 200	Following feedback from users of the council website £7,000 has been earmarked to purchase an upgraded version of Jadu, which will provide enhanced navigation of the site. The remaining funds will be used to ensure the council complies with the Government Connect requirements						
End June 200	There is still some expenditure outstanding relating to the Government Connect requirements. Expenditure will be finalised shortly.						
End Sept 200		For GovConnect initial purchase of network penetration software will be made in the next two months at a cost of approximately £700 (\$1,200)					

Name of Scheme	COUNCIL OFFICES – FIRE SAFETY IMPROVEMENTS TO CEILINGS				
Officer Responsible	SYD CHAMLEY	SYD CHAMLEY			
Description of Scheme	Replacement of existing suspended ceilings				
Benefits of Scheme	Improved fire and safety energy performance				
Project Timetable	Start Date	July 2005			
	Completion Date				
	Any Other Key Dates	Description of Work			
		Strip our concealed grid ceiling and replace with exposed grid ceiling			
Indication of any problems which may ultimately affect either the project timetable or final costs	None				
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes				
What are the revenue implications of the scheme?	None				

Slippage from 2008/09:	£21,710
Total Budget for Year:	£21,710
Expected Total Cost of Scheme:	£125,889
Approved by Committee:	Council
Date:	1 March 2005
Minute Ref:	
	Slippage from 2008/09:  Total Budget for Year:  Expected Total Cost of Scheme:  Approved by Committee:  Date:  Minute Ref:

Cost Centre	OFCEI
000.00	J. J.

		ſ	ſ			
Expenditure Analysis		Actual Expenditure 2005/06 & 2006/07 £	Actual Expenditure 2007/08 £	Actual Expenditure 2008/09 £	Expected 2009/10 £	Total Cost of Scheme £
[	and					
C	Cost of Work	64,630	24,781	14,768	21,710	125,889
	Retention (show separately)					
	Other Costs					
E	xternal Fees					
li li	nternal Salaries					
[	OTAL	64,630	24,781	14,768	21,710	125,889
Monitorin	g - Comments on	Progress (Co	mpleted Eacl	h Period by O	fficer Respon	sible)
End June 2005	Design works carried out. Delay due to programming on site. Works to start during holiday period to minimise disruption. Anticipate some of the budget may not be needed or may need to be moved to 2006/07, depending on progress.					
End Sept 2005		Work complete to several areas, including housing, level C, chief executive. Remaining ceiling due for replacing January 2006.				
End Dec 2005	As September 2	005				
End March 2006		Work to commence on staircases March 2006. Office area to Level C legal services planned for July 2006.				
End Sept 2006	Work delayed since July due to contractor commitments. Work planned October 2006 for Environmental Health Section followed by Legal Services. If funding allows then other items will be identified and work carried out.					
End Dec 2006	Work done to Environmental Health Section ceiling. Legal Section to commence February. Hope to carry out other work before end of March. Will be some slippage into 2007/08.					
End March 2007	Work undertaken to remainder of Level C over weekends of 3, 4 and 10, 11 March 2007. Final phase of work to Level B will be undertaken during 07/08 in June with Budget for 2007/08					
End September 2007	Planned work during January 08 for level B finance office and remainder of level C.					
End June 2009	Further work is to	Further work is to be completed over the next six months				
End Sept 2009	Work done to Canext 12 months.	ashier office ir	shier office in recent weeks. Further replacement planned in the			

Cost Centre ROEEX

Name of Scheme	ROEFIELD EXTENSION AND CHANGING ROOMS				
Officer Responsible	TIM LYNAS				
Description of Scheme	Extension to Roefield	and changing r	ooms		
Benefits of Scheme	Improvements to sport	s facilities			
Project Timetable	Start Date	Start Date January 2010			
	Completion Date	September 20	10		
	Any Other Key Dates	Description of	Work		
		Demolition of Roefield Changing Rooms. Extension to Sports Centre including new changing room. Maintenance works to the existing building.			
Indication of any problems which may ultimately affect either the project timetable or final costs	Ability of Ribble Valley Sports and Recreation Association to raise funding needed for scheme to go ahead. Risk of further adjustments to design being requested by Roefield Leisure				
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes				
What are the revenue implications of the scheme?	Yes and will depend on arrangements reached regarding running the new changing rooms				
Scheme Funding					
			Original	At Sept 09	
	Sport England		120,000	120,000	
	Former Clitheroe the I	Future	305,000	305,000	
	Bowland Trust - via Ro		150,000	90,000	
	RVBC existing Capita	I Programme	215,000	215,000	
	RVBC Additional		399,794	391,020	
	Total		1,189,794	1,121,020	
	Cost of Scheme		1,556,600	1,539,033	
	Balance = Roefield Loan from RVBC PWLB)		366,806	418,013	
	Dooffold Last for Col		200 000	440.040	
	Roefield Loan for Sch		366,806	418,013	
	Add additional mini gy		110,000	110,000	
	Add abortive consulta		39,170	39,170	
	Total Loan to Roefield needed 515,976 567,183				

Cost Centre
-------------

			1	•
	Slippage f	rom 2008/09:		£1,547,170
	Total original scheme budget:		£1,556,600	
Financial	Latest Expected Total Cos	st of Scheme:		£1,539,033
Summary	Approved by	y Committee:		Full Council
		Date:	4	March 2008
		Minute Ref:		
Expenditure Analysis		Actual Expenditure 2008/09 £	Expected Expenditure 2009/10	Total Expenditure £
	Land		~	~
	Cost of Work		1,348,533	1,348,533
	Retention (show separately)		.,,.,	.,,
	Other Costs			
	External Fees	9,431	181,069	190,500
	Internal Salaries	,	,	,
	TOTAL	9,431	1,529,602	1,539,033
Monitor	ng – Comments on Progress (Completed Eac	h Period by C	Officer Respor	nsible)
End June 200	End June 2008 Discussions still taking place with Ribble Valley Sports and Recreation Association over final choice of scheme and overall funding.			
End Sept 200	As reported to Policy & Finance Committee, the council has agreed to a joint scheme to extend the Leisure Centre and provide new council changing facilities for the Edisford sports pitches. The estimated loan to the Sports Association has reduced to £485,000.			
End June 200	The design brief has been developed and consultants engaged. A shortlist of potential contractors has been identified and invitations to tender are to be sent out on 17 July. The project is due to start onsite mid/late September			
End Sept 200	The tender prices came back over budget, therefore cost savings have had to be found. The adjustments to the scheme were significant. Therefore the project wi be re-tendered. The tenders should be returned by 16 November 2009. The project is due to start on site late December 2009 or early January 2010. Spent to date £111,031.			

Cost Centre	ROEFL

Name of Scheme	ROEFIELD LOAN		
Officer Responsible	JANE PEARSON		
Description of Scheme	Loan funding to Roefie	eld	
Benefits of Scheme	Improvements to spor	ts facilities	
Project Timetable	Start Date	unknown	
	Completion Date		
	Any Other Key Dates	Description of Work	
Indication of any problems which may ultimately affect either the project timetable or final costs			
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes		
What are the revenue implications of the scheme?	None		

	Slippago:		£485,000
	Slippage:		£485,000
	Increased loan due to increase in estimated cost of scheme:	£22,180	
			CEO7 400
Financial	Total 2009/10:		£507,180
Summary	Expected Total Cost of Scheme:		£507,180
	Approved by Committee:		Full Council
	Date:		March 2008
	Minute Ref:		
Expenditure Analysis		Expected Expenditure 2009/10	Total Expenditure £
	Land		
	Cost of Work		
	Retention (show separately)		
	Other Costs	507,180	507,180
	External Fees		
	Internal Salaries		
	TOTAL	507,180	507,180
Monitori	ng – Comments on Progress (Completed Each Period by C	Officer Respor	nsible)
End June 2009 The Roefield extension scheme, to which this loan relates, is expected to commence mid to late September			
End Sept 2009 The Roefield extension scheme, to which this loan relates, is now due to start on site late December 2009 or early January 2010.			

Cost Centre	ROMTI

Name of Scheme	Grant To Roefield – Former MTI monies			
Officer Responsible	JANE PEARSON	JANE PEARSON		
Description of Scheme	Former MTI funding to	Former MTI funding towards Roefield scheme		
Benefits of Scheme	Improvements to spor	ts facilities		
Project Timetable	Start Date	unknown		
	Completion Date			
	Any Other Key Dates	Description of Work		
Indication of any problems which may ultimately affect either the project timetable or final costs				
Can the scheme be achieved with existing staff capacity? If not, what do you propose	Yes			
What are the revenue implications of the scheme?	None			

Cost Centre   ROMTI		Cost Centre	ROMTI
---------------------	--	-------------	-------

Financial		Slippage: £30			
Summary		Expected Total Cost of Scheme:	£305,000		
		Approved by Committee:			
		Date:			
		Minute Ref:			
Expenditure Analysis			Expected Expenditure 2009/10	Total Expenditure £	
	La	and			
	C	ost of Work			
	R	etention (show separately)			
	0	ther Costs	305,000	305,000	
	E	xternal Fees			
	In	ternal Salaries			
	T	OTAL	305,000	305,000	
Monitor	ring	- Comments on Progress (Completed Each Period by C	Officer Respon	nsible)	
End June 2009 The Roefield extension scheme, to which this relates, is expected to comid to late September				commence	
End Sept 2009 The Roefield extension scheme, to which this loan relates, is now due to star site late December 2009 or early January 2010.				e to start on	

RIBBLE VALLEY BOROUGH COUNCIL Capital Project Evaluation Statement - Capital Programme 2009/10

Cost Centre	SERVB
-------------	-------

Scheme Title	COMPUTER SERVER & BULK PRINTER REPLACEMENT
	REPLACEMENT

Officer Responsible	PETER HOTHERSALL			
Brief Description of Scheme	Three year project to rationalise the council's server utilisation and replacement of the bulk printers			
Link to Council Ambitions and Priorities	To be a well managed council providing efficient services based on identified customer needs			
Statutory or Legal Obligations	None			
Performance Management				
Efficiency and Value for Money				
Consultation				
	Start Date:	April 2008		
Key Dates	Anticipated Completion Date:	March 2011		
Ney Dates	Any Other Key Dates	Description of Work		
	Phase 1 Completion	March 2009		
Useful Economic Life	Approximately 4 to 5 years			
Environmental Impact	All requirements of the Waste Electrical and Electronic Equipment Regulations (WEEE) are satisfied			
Additional Information				
Risk Assessment	None at present other than workload commitments			

Cost Centre S
---------------

	Amman	ad Dudwat far	Current Veer		C10 000	
Financial Summary	Approv	ed Budget for		£10,000		
			from 2008/09: et for 2009/10:		£8,000	
	Evn	ected Total Cos		£18,000		
	LXPE		Implications:	£28,000 Under Investigation		
			•	Full Council		
	Approved by Committee:			10 March 2009		
	Date Approved:  Minute Reference:			10 Wardii 2000		
		Expected	Expected	Expected	Total	
		Expenditure 2008/09 £	Expenditure 2009/10 £	Expenditure 2010/11 £	Cost of Scheme £	
	Cost of Land:					
	Contractors:					
Expenditure	Equipment/Materials:	8,000	10,000	10,000	28,000	
Analysis	Fees (External):					
	Internal Staff Salaries:					
	Planning Fees/Building Regulations:					
	Other (Grants):					
	TOTAL:	8,000	10,000	10,000	28,000	
MONITORIN	NG – COMMENTS ON PROC RE	GRESS (COMPI ESPONSIBLE)	LETED EACH I	PERIOD BY OF	FICER	
	Initial planning stage is now	<u>-</u>				
End June	The printer replacement has been placed in year three of the project.					
2008	We are to purchase and implement a server for initial Server Virtualisation, with a completion date of end Sept 2008. Once this is complete we will use the experience gained to proceed with the rest of the servers.					
End Sept 2008	Workload commitments mean that the initial Server Virtualisation will now be pushed back to the end of December 2008.					
End June 2009	Initial planning phase nearing completion with an anticipated start date by the end of August					
End Sept 2009	Some server operating systems have been upgraded. Central server backup and a server for virtualisation have been costed and will be purchased by the end of December 2009					

54-09pf 19 of 19